RAIL CERTIFICATION CHECKLIST Date:_____

Rail Section: Run-around line within Oberon Station extending to Albion Street

1.	Track Geometry		
	a. Gauge (1435mm +/-15mm)	☐	(measured every 4th sleeper)
	b. Cross Level Tolerances	☐	
	c. Track Alignment	☐	
2.	Rail Condition		
	a. Corrosion within limits	☐	
	b. Wear within limits	☐	
3.	Rail Joints		
	a. Fishbolt Tightness	☐	
	b. Fishplate Lubricated	☐	
	c. Fishplate Condition	☐	
4.	Sleepers		
	a. Spacing (600mm +/- 100mm)	☐	
	b. Condition Good	☐	
	Acceptable	☐	
	Poor	☐	
	c. Drainage	☐	
	d. Placement (90^0)	☐	
	e. Pinned Correctly (Dog Spikes)	☐	
5.	Points		
	a. Locked	☐	
	b. Oiled	☐	
	c. Dirt Free	☐	
	d. Correct operation	☐	

Inspectors Comments: .....
.....
.....
.....

Name Track Manager: …….....

Signed: ……

Name of Certifier: …….....

Signed:..... …….